

Meeting Minutes

Subject	Airport Tenant Meeting – Project Update	Date	July 29, 2015
Facilitator	Mark Duncan	Time	15:00 – 16:00
Location	AAI Boardroom	Scribe	Natasha Stolyar
Attendees	Pat Kennedy, Linda Todd, Jack Pomerleau, Graham Dolynuk, Amber Belzer, Behrouz Azadeh, Mark Stierli, Ilona Turner, Peter Schlieck, Heather Braun, Eric Bernard.		

	Key Points Discussed			
No				
No.	Topic	Highlights		
1.	Background	Operational design was completed in accordance with TP 312 4 th addition. The second seco		
		PAPI on RW 07 was installed.		
		Airfield electrical control panel and field electrical centre were completed.		
		Apron 1 repairs have been completed.		
2.	Next Phase	Runway 12 End Reactivation.		
		Runway 12/30 Lighting and Electrical Work.		
3.	Runway 12	• Extend Runway 30 landing to 4406 ft.		
	Reactivation-Benefits	Runway 12 take-off (TORA) will be 4406 ft.		
		Allows separation of jet and small aircraft.		
		 Promotes straight in approach on Runway 30. 		
		Replacement of all runway lights with LED		
		 New Runway Threshold Identification Lights (RTILs) 		
		Runway 12 Lead In Lights will be taken out.		
		Note: displaced threshold for 12 remains in place.		
4.	Runway 12 Overlay	Runway 12 panels will be replaced with asphalt which would be the same		
		strength as current panels.		
		West part of Apron 1 will become a taxi-lane Golf.		
		 Portions of Apron 1 will be closed for a day due to the overlay work. 		
		There will be planned Runway 12/30 closures and displaced threshold on		
		Runway 07/25.		
		Runway 12 overlay starts in the middle of August.		
5.	12/30 Lighting and	All electrical work will be completed by Continental Power Inc.		
	Electrical Work	• Work to commence August 10 th .		
		Survey work is underway.		
		All runway 12/30 lights will be replaced with LED lights, new Runway		
		Threshold Identification Lights (RTILs) and Runway End Lights will be		
		installed, and Runway 12 Lead In Lights will be taken out.		
		• Note: Runway 12-30 will be closed by NOTAM during the day for portions of		
		the construction and Runway 07-25 will have a displaced threshold.		
		Completion following civil work is anticipated beginning of October.		
6.	Safety	Student pilots need to be briefed by instructors regarding displaced		
		runway threshold.		
		Please report any hazards you may see.		
		NOTAMS will be put out 48 hours in advance.		
		If you have any questions please call or email Alpha Operations at		
		604-946-5361 and info@alpha-aviation.ca		