

## CZBB Airside Capital Project Update

May 6<sup>th</sup>, 2015

### 1. Airfield Drainage

- Delta crews have completed drainage work.
- This work was completed prior to apron construction to ensure adequate drainage.
- The project was completed April 1<sup>st</sup>.



Drainage parallel to RW 07



Drainage leading to 72<sup>nd</sup> Street

### 2. Apron 1 Rehabilitation

- Delta has contracted with Arsalan Construction Ltd. To complete rehabilitation of concrete panels.
- The objective is to address FOD and improve movement areas. Only those panels that are severely damaged will be removed and those panels suitable for parking light aircraft will remain.
- A parking plan for moving aircraft in line with the project phasing has been developed along with the flight schools and aircraft owners.
- Alpha Aviation Inc. would like to thank our flight schools and tenants for their understanding and cooperation during this construction period.
- Apron rehabilitation work is expected to be completed in early July.



### **3. 12-30 Overlay and Electrical Work**

- Following completion of documents a tender for runway upgrades of runway 12-30 will be issued by Delta.
- A Plan of Construction Operations will be approved by Transport Canada to outline project phasing and any necessary runway closures.
- Work on this project is expected to start following the Airshow July 25<sup>th</sup> for an expected completion in early October.

### **4. Taxiway Echo**

- A plan is being developed to provide a code B taxi-lane along apron 2 to taxiway Echo to permit larger aircraft direct access to the button of Runway 25.
- A Plan of Construction Operations will also guide the development of this project.