

## CZBB Airside Capital Project Update, October 2015

October 13<sup>th</sup>, 2015

### 1. 12-30 Overlay and new Taxiway Golf, Lighting and Electrical Work

- Asphalt overlay and markings completed to reactivate the northern end of 12-30
- This will provide a 4406 ft. runway for landing on runway 30.
- 12-30 closures and displaced threshold on 07-25 to be coordinated with electrical work which will be completed over the next few weeks. Most of the LED lights are now in place and operational. The installation on the 12-30 extension lighting and panel in the Control Tower is next.
- Thank you to all tenants for your cooperation with the runway closures and threshold displacements to complete this project.
- Anticipate updated aeronautical publications in early December.



## 2. Taxi Echo Fence Relocation

- Current safety fence for vehicle traffic is being relocated and replaced.
- This will create a Code B taxiway to allow aircraft (up to 24M or 76ft wingspan) to use taxiway Echo.
- Completion is expected by the end of October with full aeronautical publication in early December.



## 3. King Street Apron

- Base is being prepared for a new apron which will tie in to the main apron
- New hangars under construction

